SACRAMENTO CITY UNIFIED SCHOOL DISTRICT COUNTY OF SACRAMENTO SACRAMENTO, CALIFORNIA

MEASURE I GENERAL OBLIGATION BONDS AGREED UPON PROCEDURES

FOR THE PERIOD FROM MARCH 1, 2003


THROUGH AND INCLUDING JUNE 30, 2009

AND

INDEPENDENT ACCOUNTANT'S REPORT

INDEPENDENT ACCOUNTANT'S REPORT ON APPLYING AGREED UPON PROCEDURES

Board of Education Sacramento City Unified School District Sacramento, California



INDEPENDENT ACCOUNTANT'S REPORT

(Continued)

This report is intended solely for the information and use of the Board of Education and management of Sacramento City Unified School District to assist the District in evaluating the District's compliance with ballot, bond, State and other funding source requirements, District procurement controls and contract administration related to Measure I General Obligation Bond funds for the period from March 1, 2003 through and including June 30, 2009, and should not be used by those who have

not agreed to the procedures and taken responsibility for the sufficiency of the procedures for their


April 5, 2010

purposes.

CONCLUSIONS

We noted the following areas where procedures and controls can be strengthened to ensure compliance with General Obligation Bond requirements:

BIDDING AND CONTRACTING



Bid Contract Project Amount Award

CONCLUSIONS

(Continued)

BIDDING AND CONTRACTING (Continued)

District Response / Corrective Action Plan (Continued)

The District will print the confirmations of each advertisement for bid and keep these in a folder. All District contracts shall conform to standards required by law and shall be prepared under the direction of the Superintendent or designee. All bid projects will comply with all

CONCLUSIONS

(Continued)

PLANNING AND CONSTRUCTION (Continued)

For the following projects the "Notice to Proceed" letter was dated and issued prior to the receipt of the approval by the Division of the State Architects (DSA) for the individual project:

		Project	DSA Identification Date	Notice to Proceed Date	
<u> </u>	1. 	Modernization of Thurgood Marshall	04/21/2003	04/14/2003	
# A - 2	74_7				
. ***	#				
,					
} ,					
t		•			
•					
-	3.	Charles M. Goethe – HVAC Upgrade	08/14/2003	05/20/2003	
	4. 5.	Marian Anderson – Demo of Portable Buildings Abraham Lincoln – Demo of Portable Buildings	08/27/2003 09/04/2003	06/16/2003 06/16/2003	
	6. 7.	Albert Einstein – Electrical Upgrade Albert Einstein – Modernization Phase 3a	01/14/2004 01/23/2004	08/05/2003 11/03/2003	
	8. 9.	C.K. McClatchy – Painting & Traffic Topping Will C. Wood – HVAC Upgrade	02/19/2004 03/02/2004	09/25/2003 06/02/2003	
	10 11	. H.J. West Campus – HVAC & Switchgear Installation	06/04/2004 03/28/2005	01/21/2004 06/16/2003	
, ·	12		04/07/0005	04/05/0005	

CONCLUSIONS

(Continued)

PLANNING AND CONSTRUCTION – DSA CLOSEOUT (Continued)

The District should ensure DSA closeout is completed timely upon completion of all projects.

District Resnonse / C.							
64 ee			·		e e 1	1 (
							
f				4			
architect and increase	tor Notice of	Completion v	vill he filed to	non comple	tion of all o	ontract	
	•	_					

CONCLUSIONS


(Continued)

PAYROLL RELATED EXPENDITURES (Continued)

The District should perform a time study to test the actual time worked on the bond or require time certifications by the employees to ensure that actual time spent working on the bond is consistent with the expense charged. The certification should be required to be signed by the employee as certification of the amount of time the employee actually worked on the various funding sources.

District Response / Corrective Action Plan

As of March 1, 2010, the District has implemented time reporting procedures for all employees funded by bond proceeds. Staff must complete and sign time sheets to ensure that the patricle control time appear working on bond related matters in consistent with the solution expensed.



GENERAL LEDGER CODING

General ledger coding currently used does not track expenditures by project. Instead the District has a manual system of accumulating costs and reporting those costs in aggregate by site.